

COMMISSIONING AND DEMONSTRATION CHECKLIST FOR POWERSINK

Customer Name: _____

Machine Serial # _____ / _____ Model: _____ Date of Installation: _____ / _____ / _____

- | | |
|--|---|
| N/A OK
<input type="checkbox"/> <input type="checkbox"/> 1. Machine is grounded
<input type="checkbox"/> <input type="checkbox"/> 2. Machine is level and stable
<input type="checkbox"/> <input type="checkbox"/> 3. Machine anchored to wall & siliconed
<input type="checkbox"/> <input type="checkbox"/> 4. Circulation box installed correctly
<input type="checkbox"/> <input type="checkbox"/> 5. Filter panels fit securely
<input type="checkbox"/> <input type="checkbox"/> 6. All electrical panel connections tightened
<input type="checkbox"/> <input type="checkbox"/> 7. Thermostat probe in place
<input type="checkbox"/> <input type="checkbox"/> 8. Thermostats set to specifications
<i>Pre set at 115° cannot exceed this</i>
<input type="checkbox"/> <input type="checkbox"/> 9. Drains and overflow plumbed
<input type="checkbox"/> <input type="checkbox"/> 10. Pictures have been taken of installation | N/A OK
<input type="checkbox"/> <input type="checkbox"/> 11. Low water probe free of contact with t-stat lead
<input type="checkbox"/> <input type="checkbox"/> 12. Water supply temperature _____°
<i>must not exceed 115°</i>
<input type="checkbox"/> <input type="checkbox"/> 13. Main supply voltage _____ Phase _____
<input type="checkbox"/> <input type="checkbox"/> 14. Amps per phase at wash tank element
Element #1 _____/_____/_____
<input type="checkbox"/> <input type="checkbox"/> 15. Pump motor running clockwise
<i>looking from motor end</i>
<input type="checkbox"/> <input type="checkbox"/> 16. Amps per phase at pump motors
Wash Pump _____/_____/_____
<input type="checkbox"/> <input type="checkbox"/> 17. Motor overload set at proper setting
<input type="checkbox"/> <input type="checkbox"/> 18. Total Machine running amps.
_____/_____/_____ |
|--|---|

Customer Demonstration Checklist

Customer must be shown all that apply

- | | |
|---|---|
| N/A OK
<input type="checkbox"/> <input type="checkbox"/> 1. How to remove filter panels for cleaning
<input type="checkbox"/> <input type="checkbox"/> 2. How to clean wash immersion heater
<i>ensure power is off</i>
<input type="checkbox"/> <input type="checkbox"/> 3. How to remove circulation box
<input type="checkbox"/> <input type="checkbox"/> 4. How to clean low water & temp. probe | N/A OK
<input type="checkbox"/> <input type="checkbox"/> 5. How to use and load racks correctly
<input type="checkbox"/> <input type="checkbox"/> 6. Location of all breakers in control panel
<input type="checkbox"/> <input type="checkbox"/> 7. Location of wash thermostat and gauge
<input type="checkbox"/> <input type="checkbox"/> 8. Location of pump motor overload
<input type="checkbox"/> <input type="checkbox"/> 9. Location of MAIN power supply disconnect |
|---|---|

This Demonstration has been completed to my satisfaction

Customer Name: _____ Title _____

Customer Signature _____

 Customer Comments: _____

Service Company _____ Technician _____

 Technician Comments: _____

